



**SOQUEL CREEK WATER
DISTRICT**
5180 Soquel Drive
Soquel CA 95073

Mailing Address:
Post Office Box 1550
Capitola, CA 95010

S-20 SUBMITTAL AND SHOP DRAWING TRANSMITTAL

DATE:	PROJECT NAME:	CWO:	CONTRACTOR:	CONTRACTOR'S JOB No.	SUBMITTAL No.	PAGE NO. 1 of 2
ITEM No.	DESCRIPTION (NAME, TYPE, SIZE, CAPACITY, ETC.)	SOURCE	No. OF COPIES	REFERENCE SECTION	ACTION CODE	REVIEWED BY
1	Double Strap Bronze Saddle					
2	Domestic Brass Nipples and Fittings (Lead Free) Domestic Only					
3	2" Ball Corp Stop (<i>Ford FB500-7-TA-NL or Mueller B-2969N</i>)					
4	Wilkins 950LXLT2 Double Check Valve					
5	1/4" Solid Brass Domestic Lead Free Plugs (to replace test cocks on double check valve)					
6	MIP x Pack Joint Fittings					
7	3/4" Fire Service Meter Stop (<i>Ford BA43-332W-x-NL or Mueller x-24258N</i>)					
8	3/4" Straight stop (<i>Ford B84-333-NLW or A.Y. McDonald 76107W-22</i>)					
9	3/4" Angle Check Spud (<i>Ford HA31-323 NL or Mueller H-14244N</i>)					
10	P.E. CTS SDR9 Tubing (3/4", 1", 2")					
11	P.E. Stainless Steel Inserts (3/4", 1", 2")					
12	G-5 Box & Lid (Marked "F.S." or "Fire Service")					

THIS CERTIFIES THAT ALL ITEMS SUBMITTED HEREWITH HAVE BEEN CHECKED BY THE CONTRACTOR, ARE IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, EXCEPT AS NOTED, AND ARE APPROVED BY THE CONTRACTOR FOR USE IN THIS PROJECT.

CONTRACTOR

DATE

ACTION CODE

- | | |
|----------------------------|--|
| 1 - NO EXCEPTIONS TAKEN | A. CONSTRUCTION/INSTALLATION SHALL PROCEED ONLY WHEN ACTION CODE IS 1 OR 2 |
| 2 - MAKE CORRECTIONS NOTED | B. ACTION CODED 3 SHALL BE RESUBMITTED |
| 3 - AMEND AND RESUBMIT | C. REVIEW IS FOR CONFORMANCE WITH THE CONTRACT DOCUMENTS AND DOES NOT RELIEVE THE CONTRACTOR FROM RESPONSIBILITY FOR |
| 4 - REJECTED; SEE COMMENTS | ALL REQUIREMENTS OF THE CONTRACT DOCUMENT |

SOQUEL CREEK WATER DISTRICT

DATE



**SOQUEL CREEK WATER
DISTRICT**
5180 Soquel Drive
Soquel CA 95073

Mailing Address:
Post Office Box 1550
Capitola, CA 95010

DATE:	PROJECT NAME:	CWO:	CONTRACTOR:	CONTRACTOR'S JOB No.	SUBMITTAL No.	PAGE NO. 2 of 2
ITEM No.	DESCRIPTION (NAME, TYPE, SIZE, CAPACITY, ETC.)	SOURCE	No. OF COPIES	REFERENCE SECTION	ACTION CODE	REVIEWED BY
13	B-16 Box (Lids supplied by District)					
14	Locator Wire (<i>Shielded Solid #12 HMWPE Copper Wire, Blue</i>)					
15	SDR-35 Riser Pipe (G-5 riser)					
16	PT or Redwood 4x4 (valve support)					
17	Sand Backfill (less than 5% passing 200 sieve)					
18	2-Sack Slurry Backfill					
19	½" Med. Asphaltic Concrete					
20	Concrete (G-5 collar, Thrust block, Sidewalk repair)					
21	Split Tube Insulation (Meter box penetrations)					
22	1" Domestic Service Meter Stop (<i>Ford BA43-444W-x-NL or Mueller x-24258N</i>)					
23	Meter Adapter (<i>FORD A34-NL</i>)					
24						

THIS CERTIFIES THAT ALL ITEMS SUBMITTED HERewith HAVE BEEN CHECKED BY THE CONTRACTOR, ARE IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, EXCEPT AS NOTED, AND ARE APPROVED BY THE CONTRACTOR FOR USE IN THIS PROJECT.

CONTRACTOR

DATE

ACTION CODE

- | | |
|----------------------------|--|
| 1 - NO EXCEPTIONS TAKEN | A. CONSTRUCTION/INSTALLATION SHALL PROCEED ONLY WHEN ACTION CODE IS 1 OR 2 |
| 2 - MAKE CORRECTIONS NOTED | B. ACTION CODED 3 SHALL BE RESUBMITTED |
| 3 - AMEND AND RESUBMIT | C. REVIEW IS FOR CONFORMANCE WITH THE CONTRACT DOCUMENTS AND DOES NOT RELIEVE THE CONTRACTOR FROM RESPONSIBILITY FOR |
| 4 - REJECTED; SEE COMMENTS | ALL REQUIREMENTS OF THE CONTRACT DOCUMENT |

SOQUEL CREEK WATER DISTRICT

DATE